

Enquiry No. IITH/CE/SURENDRA/2019/043

Date: 08.01.2020

**CORRIGENDUM – 1**

1. It is notified to all concerned that with reference to IITH Tender No. IITH/CE/SURENDRA/2019/043 dated 26.12.2019 for Supply of Smart Rack Power Backup & Cooling System, the following changes are made w.r.t. the Tender: -

S.No.	EXISTING	TO BE READ AS
01.	Digital Scroll compressor for high reliability	Scroll compressor for high reliability
02.	Cooling Unit integrated in rack, 19" mountable not more than 6U	Cooling Unit integrated in rack, 19" mountable not more than <b>8U</b> , if internal
03.	Mounting of RCU (01 no.) in a rack space (6U)	Mounting of RCU (01 no.) in a rack space ( <b>8U or More</b> )
04.	All Critical components like UPS, PAC, Rack & environ monitoring system should be from a single OEM.	All Critical components like PAC, Rack & environ monitoring system should be from a single OEM. <b>and UPS from any standard reputed OEM</b>
05.	Bidder/ OEM should have supplied & executed similar kind of minimum two projects of Smart and Integrated Data center in any of the IITs across India.	Bidder/ OEM should have supplied & executed similar kind of minimum two <b>projects of Data center in any of the IITs/IISERs/NITs Higher Educational Institutions etc and any other government organizations across India</b>
06.	<u>Rack &amp; Accessories Technical specifications:</u> Rack is 42 U 19" mounting type with 2000(Height) x 800(width) x 1000(Depth)	<u>Rack &amp; Accessories Technical specifications</u> Rack is 42 U 19" mounting type with range from <b>2000(Height) x 800(width) x 1000(Depth) to 2000(Height) x 800(width) x 2000(Depth)</b>
07.	<u>Monitoring:</u> Supply and installation of Liebert RDU system which, continuously collects critical information from network connected devices, temperature, humidity, door sensors and other dry contact monitoring. Based on pre-set parameters, automated email alerts are sent to the intended recipients.	<u>Monitoring : Equivalent or Compatible product</u>